

---

PROJECT: M/7400 BOLT ANNEAL

ENGINEER: HATFIELD

DESCRIPTION: Project to increase machinability of M/7400 breech bolt material.

CAP: \$1000.00

OPER:

UPDATED: 04/28/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
PLACE PURCHASE	12/28/88	12/28/88		COMPLETED
REQUISITION FOR CONTROLLER				
BUDGET APPROVAL		03/01/89		BUDGET APPROVAL NOT COMPLETED. CONTROLLER IS ORDERED, 6-8 WEEKS FOR DELIVERY.
INSTALL CONTROLLER	04/17/89	05/15/89		
TRIAL AND PILOT	05/15/89	05/30/89		
PERFORM AS	06/01/89	07/01/89		
RELEASE TO PRODUCTION				

COMMENTS: Controller has not arrived.

---

PROJECT: MAGNAFLUX PROGRAM

ENGINEER: HATFIELD

DESCRIPTION: PROJECT AIMED TO IMPROVE THE QUALITY AND SAFETY OF PRODUCTS BEING PRODUCED.

CAP:

OPER:

UPDATED:

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
JOB DESCRIPTION				COMPLETED.
WRITE SOP'S				COMPLETED.
LEVEL II PRACTICAL EXAMS	03/13/89	03/20/89		COMPLETED.
PLAN	03/21/89	04/21/89		COMPLETED
REVISE OP 0040-1	03/13/89	03/23/89		COMPLETED
REVISE OP 0040	03/21/89	05/01/89		ACTIVE - CURRENTLY BEING TYPED.
LEVEL III APPROVAL (FOR OP 0040)	05/01/89	06/01/89		
UPDATE OPERATOR RECORDS	03/29/89	04/10/89		COMPLETED
CREATE A CERTIFICATION FILE (FOR EMPLOYEE RELATIONS)	04/10/80	04/30/89		COMPLETED

WRITE LEVEL I LESSON