

PROJECT: REPLACE SMALL PARTS BLACK OXIDE
ENGINEER: MEAD
DESCRIPTION: REPLACE BOTH SMALL PARTS BLACK OXIDE SYSTEMS WITH ONE THAT IS PROCESS CONTROLLED AND ENVIRONMENTALLY ISOLATED.
CAP: \$210,000
OPER: \$25,000
UPDATED: 04/30/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
WRITE SCOPE	02/15/89	02/24/89		COMPLETE
REQUEST QUOTES	03/02/89	04/31/89		TWO OF THREE VENDOR QUOTES RECEIVED.
SELECT VENDOR	04/15/89	04/31/89		
WRITE CONSTRUCTION NOTICE	04/15/89	04/31/89	06/10/89	ALL TIME BEING SPENT ON SPECIAL ASSIGNMENT.
RELEASE P O	04/31/89	05/15/89		CONTINGENT ON APPROVAL TIME.
CONDUCT RUN-OFF	08/07/89	08/09/89		
REMOVE ONE OLD MACH	08/14/89	08/18/89		
INSTALL NEW LINE	08/21/89	09/01/89		
WRITE PROGRAM VARIATIONS	08/09/89	09/08/89		
TRAIN OPERATORS	08/21/89	09/01/89		
WRITE PROCESS	08/08/89	08/31/89		
A-5 AUDIT	09/01/89	09/02/89		
RUN T & P	08/30/89	09/15/89		
PRODUCTION RELEASE	09/15/89	10/02/89		
REMOVE 2ND OLD MACH	10/09/89	11/01/89		
CLOSE PROJECT	11/01/89	11/10/89		

PROJECT: TECHNICAL SOP BLACK OXIDE
ENGINEER: MEAD
DESCRIPTION: WRITE A NEW S.O.P ON THE VAX COMPUTER SYSTEM THAT WILL BE A COMBINATION OF BOTH TECHNICAL AND OPERATIONAL STEPS AND TESTS. UPDATED TO REFLECT THE CURRENT PROCESS.
CAP: '
OPER:
UPDATED: 04/30/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
WRITE SOP	03/15/89	05/08/89	06/30/89	TECHNICAL END OF SOP HAS BEEN STARTED, SPENDING ALL OF MY TIME TRYING TO FINISH SPECIAL ASSIGNMENT.
ROUTE SOP	05/08/89	06/01/89	07/01/89	
RELEASE SOP	06/01/89	06/05/89	07/05/89	