
PROJECT: FINISHES REPORT**ENGINEER: MEAD****DESCRIPTION: WRITE A REPORT THAT WILL DESCRIBE ALL OF THE DIFFERENT TYPES OF FINISHING VARIATIONS THAT WE APPLY.****CAP:****OPER:****UPDATED: 05/16/89**

	<u>SCHEDULED</u>		<u>ADJUSTED</u>	<u>STATUS</u>
KEY EVENTS	<u>START</u>	<u>COMPLT</u>	<u>COMPLT</u>	
WRITE REPORT	01/15/89	02/28/89		COMPLETE
EDIT REPORT	03/01/89	03/31/89	05/05/89	IN CIRCULATION FOR REVIEW FOR THE SECOND TIME.
CIRCULATE FOR COMMENTS	04/30/89	05/15/89		OUT FOR INPUT OF COMMENTS.
RELEASE REPORT	04/10/89	04/24/89	05/12/89	

PROJECT: CMM FOR CNC TRIGGER PLATE**ENGINEER: MEAD****DESCRIPTION: REPLACE ALL OF THE EXISTING HARD GAUGING USED ON THE TRIGGER PLATE MACHINING PROCESS WITH A C.M.M.****CAP: \$28,000****OPER: \$ 9,000****UPDATED: 05/16/89**

	<u>SCHEDULED</u>		<u>ADJUSTED</u>	<u>STATUS</u>
KEY EVENTS	<u>START</u>	<u>COMPLT</u>	<u>COMPLT</u>	
DEVELOP ECONOMICS	03/10/89	03/11/89		COMPLETE
WRITE DRAFT	03/10/89	03/13/89	04/19/89	COMPLETE.
WRITE PURCHASE ORDER	03/18/89	03/31/89	04/20/89	ISSUED 04/24/89. FOUR WEEK DELIVERY. DUE 06/10/89.
BUILD HOLDING FIXTURE	03/31/89	05/29/89		TR ISSUE TO COLE ENGINEERING 05/09/89.
INSTALL MACHINE	05/15/89	05/18/89	06/10/89	
WRITE MEAS. ROUTINES	05/15/89	06/01/89	06/26/89	
TRAIN OPERATORS	06/01/89	06/08/89	07/03/89	
A - 5 AUDIT	05/19/89	05/19/89	06/08/89	
WRITE PROCEDURES	06/01/89	06/15/89	07/03/89	
PRODUCTION RELEASE	06/15/89	07/01/89		
OBSOLETE OLD GAGES	07/03/89	07/07/89		
CLOSE PROJECT	08/01/89	08/03/89		
CLAIM SAVINGS	08/03/89	08/09/89		
