

CAL: 300 WIN MAG

PROJECT # 241314

NAME	DATE	TEST ACTIVITY	COMMENTS	ROUNDS AT START-0	
				RDS. FIRED	TOTAL RDS.
SW/PA	12/19/03	Out of box Inspection	TLW1302A		
JS	12/22/03	De-Torque Scope Cross Bolt Screws Front 20 Rear 25			
BL		Head space min + .004		1	1
BL		PRIMP OK			
BL	12/22/03	Head space min + .005			
JS/BL	12/22/03	Depth Front Take down Screw hole			
PKR	1/9/04	Bore Obstruction Test - Set up in Blowup room with video & witness paper, placed one 220 con bullet in bore just ahead of chamber, used lanyard to operate remotely, captured on video. Gun came apart. Documented with Digital Images.		1	2

Logform

~~BARBER - 5.22.06r0004473~~

ET21473

Confidential - Subpoena 59.2.2060004473
Williams v. Remington