

**REMINGTON ARMS COMPANY, INC.**  
**Product Team Meeting Minutes**  
**Conference Call-877-326-2337 Conference ID 3502880#**

**July 21, 2004 8:00 am EST**

**Future Meetings**

August 25<sup>th</sup> - Ilion  
September 15<sup>th</sup> - Ilion  
November 17<sup>th</sup> - Ilion  
December 15<sup>th</sup> - Elizabethtown

**Future Important Dates**

August 11<sup>th</sup>-21<sup>st</sup>                      Grand American-Vandalia, OH  
October 14<sup>th</sup>-16<sup>th</sup>                  Writers Seminar-Orangeburg, SC  
November 6<sup>th</sup>-8<sup>th</sup>                  Sales Meeting-Greensboro, NC

**Business Review**

Jay Bunting to provide overview of current business environment  
Recently concluded Tackle Show was upbeat. Indicates good Fall selling season.

**ILION BASED SHOTGUN PRODUCTS**

**New Shotgun Product**

**Model 332-Skinner, B. Orf**

OBJECTIVE: Establish a legitimate presence in the O/U market  
Production Status:

- Guns per day-Building 10 per day through end of year. Need to build 40-26" and 3-30" guns, clean on 28" guns
  - ACTION: Impact from SP10 and cantilever guns competes with OU numbers. B. Skinner to get a list to Trull/Fink will have to monitor to ramp up OU's
- Shooting Open-Establish a path forward

Placement of the top lever is critical at assembly. Gauging will take place at final assembly. Lugs not always ground evenly on guns that are shooting open.

Template drawing in place for top lever. Should have in place in 30 days. Assemblers have been provided direction on what to look for. -Should be 3-4 degrees right of center.

Template to be in place on August 9<sup>th</sup> for top lever position

Work being done to consistently grind lugs.

Communicating with Arms Service B. Orf working with Tom Nagle regarding 332's returning to Arms Service

**M332 Sporting DL- D. Diaz**

- Current Status  
Barrel and choke tube drawings-Due on 6.21.04  
Drawings/Programming for raised side panels-Where are they?  
3200 style barrel hanger  
Designed barrel hanger set, .040" convergance. Plans to braze 3-5 barrel sets week of 7.21. Barrels will be crowned but not tubed and shot for POI.  
Side panels-looking at making side panels and gluing in place. D. Diaz to investigate and provide design with raised side panels.