

AUG. 20, 1970

AUTO-DRILL LINE

MILLWRIGHT & ELECTRICAL WORK ARE NOW SCHEDULED FOR COMPLETION DURING THE LAST WEEK OF AUGUST. POWER CAN THEN BE APPLIED TO THE ENTIRE SYSTEM & START-UP BEGUN. IT IS ANTICIPATED THAT THE COMPLETE LINE WILL BE FUNCTIONING AUTOMATICALLY ^{by Sept 30,} ~~by Sept 30,~~ ~~TWO TO FOUR WEEKS FROM THEN,~~ IF WE HAVE VENDOR HELP.

ASEA Manipulator

Schaevitz LVDT receiver repositioning system will be delivered September 30. Manipulator polishing program is being optimized.

Laser Welding

M/1100 slide blocks have been welded and will be shear tested by August 31. XSG 8620 slide blocks will be welded after successful M/1100 slide blocks are obtained.

Laser Wood Carving

Marketing is reviewing with Dudes Unlimited the ^{laser carved} emblem ~~laser carved~~ in the side of the LT-20 stock. Refined emblem artwork is ready and more samples can be obtained following the Marketing meeting September 10.

FOUR-SLIDE MACHINE

HIGHLIGHTS AUG. 20TH 1980

PURCHASE REQUISITIONS HAVE BEEN ISSUED
FOR TOOLING AND ADDITIONAL FOUR-SLIDE
MACHINE ATTACHMENTS TO MANUFACTURE
M/7400-7600 LONG MAGAZINE FOLLOWERS.

RIVETLESS EXTRACTORS

HIGHLIGHTS AUG. 20TH 1980.

TOOLING TO COIN EXTRACTOR ANTI-ROTATION
PROJECTIONS IN ALL CENTERFIRE BOLT HEADS
IN BOTH RIGHT AND LEFT HAND CONFIGURATIONS
IS NOW COMPLETE.