10:00 AM: Jim Parkhurst, Mike LeMay, Paul Zito

Barrel

- A. Chamber Incorporate camming chamfer in lug configuration, Remove from bolt head to eliminate extra op.
- B. Finish Replace C'less polish with finish turn
 - BBL form requires finish turn which should net adequate surface finish prior to blast
- C. Sight Holes Remove from barrel ass'y process and integrate into barrel op 145 (CNC Drill & Tap)

11:00AM: Walt Zarnoch

- I. Firing Pin Head MIM w/ secondary s OK as is
- II. Receiver Outsource to screw machine house
 - A. Ilion to quote "our" vendors
 - B. Rev. 5 Estimate to reflect E'town quote from DELTECH until others are received
- III. Bolt Body Outsource to screw machine house
 - A. Ilion to quote "our" vendors
 - B. Rev. 5 Estimate to reflect Estown quote from DELTECH until others are received

IV. Bolt Ass'y

- A. Oper. 40 (Ultrasonic Test) Necessary? Confered w/ Glenn, Replaced with Magnaflux in Rev. 5 Estimate
- B. Oper. 60 (Ream) Eliminated, not needed

12:30 PM: Mike Santillo

I. Misc. Components

- A. Firing Pin Need adequate clearance for vendor to form threads (Design change)
- B. Bolt Handle Rev. 5 Estimate to reflect E'town quote from DELTECH until others are received
- C. BBL Assembly
 - 1. Oper 30 (Stake Receiver) Eliminated, not needed
 - 2. Oper. 40 (Wash Magnaflux & Stamp) Eliminated, not needed at this level
 - 3. Oper 80 (Drill & Tap) Moved to barrel process
- D. Fire Control Assembly Defined Process Rev. 5 estimate to reflect
 - 1. Stage 1 Press side plate on insert & sink threaded insert
 - 2. Stage 2 Assemble "guts" (sear, trigger, safety arm, etc.)