

AUG. 26, 1993

TO: R. J. ORF
FROM: R. J. LEWIS

MONTHLY REPORT

o VNET - VAXcamps MRP EXTRACT AND TRANSFER

TESTING HAS BEEN COMPLETED - INTERFACE MADE ACTIVE 8/16/93

AREAS OF CONCERN:

- * ESTABLISHMENT OF ENGINEERING CHANGE COMMITTEE TO REVIEW IMPLEMENTATION TIME LINE FOR NEW COMPONENTS - (CHANGING REVISION DATE OF AN ITEM)
- * DETERMINING RESPONSIBILITY OF UPDATING WORK CENTER INFORMATION - (CHANGING FROM DEPT. #, DATA TRANSFERED FROM VAX, TO WORK CENTER)
- * DETERMINING RESPONSIBILITY OF EDITING BILL OF MATERIAL - (REVISING ISSUE CODE FROM AN ISSUE ITEM TO A BULK ISSUED ITEM FOR COMPONENTS THAT ARE BULK ISSUED TO MORE THAN ONE DEPT. AND ADDING THE DEPT. # THE COMPONENT IS BACK FLUSHED FROM TO THE BILL OF MATERIAL)

o 1100 12/23" AND 20/23" SPECIAL FIELD

TRIAL AND PILOT HAS BEEN COMPLETED -

o 870 12/23" AND 20/23" SPECIAL FIELD

TRIAL AND PILOT HAS BEEN SCHEDULED, BARRELS ARE THE CONSTRAINT AND ARE IN PROCESS

o 870 FULLY RIFLED RS EXPRESS - 925555

PROCESS RECORDS COMPLETED - TRIAL & PILOT SCHEDULED FOR 10/93

o 870/1100/1187 PART ORDER BARRELS - CANTILEVERS & RSS

PROCESS RECORDS COMPLETED - PACKAGING SCHEDULED FOR ARRIVAL 9/93

o 870 12/21" RC TURK EXP PART ORDER BARREL - 924615 and
1100 12/21" RC RS SP PART ORDER BARREL - 929571

PROCESS RECORDS COMPLETED - PRODUCTION ORDERS SCHEDULED FOR 9/93

o ELECTROLESS NICKEL PLATED 870

RESOLVED SLIDE ASSEMBLY PROBLEM - REINSTATED REMOVAL OF EXCESS COPPER BRAZING ALLOY AND GAGING FLATNESS PRIOR TO ASSEMBLY