Changes from last report in bold.

MODEL 7400

> J.Mead – Redesign bolts to prevent ejectors sticking back during proof. – J.Kast. One design to Production to tested 12-13-05. Test with moved ejector have by 12-21-05. First function check done and ok. Second proof test done and ok. Need to test function with short and long action by? Second design (set serew to retain ejector) to tool room complete by?

MODELS 572 AND 552

METAL FINISH & COLOR

G.Sietsema – Test powder coating plastic trigger guards. D.Sampson has samples at PPG to test and evaluate by 10-30-05. Info received from PPG 10-24-05. PPG was on site to process parts 11-9-05. Must preheat parts to be consistent. Tested pre-heaters 12-22-05. Feasibility study by 1-10-05.

MODEL 870

- J.Mead Add detent to 20 gauge similar to 12 gauge for cost savings. Design complete 6-30-05. Cost analysis complete and tayorable. Tooling, T&P, etc required. Production release by December 2005. Tooling details quoted. Need mag cap with detents out for quotes. By?
- J.Mead Testing 12 gauge synthetic magazine cap. Prototypes in the Test Lab. Results by 10-15-05. Getting samples of new "super-tough" material, ST100 to test by 10-15-05. 26 (Delrin 570) samples made by CTM to test lab to test 1-4-06. (T.Powers) Test lab to finish testing by 1-30-06.

BARRELS

ROUND RECEIVERS

- ➤ S.Perniclaro Coordinate 1* article approval from Kerner. Samples failed for incorrect heat treat and out of position fire control mounting hole. New samples at Remington heat treat to check for hole movement by 10-12-05. Complete. E.Aiello getting Kerner to requite with Remington along the heat treating. Status 30 heat treated samples by 1-7-06.
- ➤ G.Sietsema Poor broach finish on SST receivers. Change heat treat and make receivers harder. Tested 4×26×05. Results inconclusive. Running parts through all operations to verify the rest of machining. Plan by 5-31-05 for outside bar stock supplier. Test re-heat treated bars by 6-30-05. New Date 7/22/05. 3,826 # (64 bars) H.T.'d at Remington. Will run on engineering order 8-12-05. Need to confirm no issues with Operation 10 and improved broaching by 9-15-05. Complete and good. Need to order 40,000# to new specs. Steel mill to advise on availability by 10-14-05. Order is in and material due 2-10-06.

C:\Program Files\ted\\CrackerLoaderREM\REMEmail\rawblob\20060206090340A00002700.doc Page 2