

CAL: 300 WIN MAG

M/710 MAGNUM TRIAL PILOT TEST

TRACKING # TLW 1303
PROJECT # 241314

NAME	DATE	TEST ACTIVITY	COMMENTS	ROUNDS	AT START-0
				RDS. FIRED	TOTAL RDS.
SW/PA	12/14/03	Out of box inspection	TLW1303A		
JS	12/22/03	De-Torque Scope Cross Bolt screws	Front 50 Rear 35		
BL		Headspace	min 1.004	1	1
BL		Pr. off	OK		
DL	12/22/03	Headspace	min 1.004		
JS/BL	12/22/03	Depth Front Take down	Screw hole 1.535		
JS	1-5-04	Heat/Humidity Test	Prep. Temp. Heat set at 100°F, Humidity set at 85%		
JS	1-6-04	Heat/Humidity Cont.	Shoot 100 Rds. at 2 hour intervals start at 8:00 A.M., see data sheet for detailed malfunctions.	100	101

Logform

— 1 —