

PROJECT: REPLACEMENT DRILL PRESS FOR TRIGGER PLATE ASSEMBLY

ENGINEER: BARNES

DESCRIPTION: PURCHASE AND INSTALL EIGHT NEW DRILL HEADS.

CAP: \$28,000

OPER: \$ 4,000

UPDATED: 04/30/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT		
QUOTE	02/01/89	04/10/89	COMPLETE	COMPLETE
PROJECT DRAFT	04/01/89	04/15/89	COMPLETE	COMPLETE
P.O.	04/16/89	06/01/89	COMPLETE	COMPLETE
DELIVERY	11/01/89	12/01/89		
INSTALLATION	12/02/89	12/30/89		

PROJECT: MIN N/7400 OPERATING HANDLE

ENGINEER: BARNES

DESCRIPTION: DEVELOP A MIN PART TO REPLACE THE CURRENT MACHINED PART AS A COST REDUCTION.

CAP: \$15,000

OPER:

UPDATED: 04/30/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT		
QUOTE	02/01/89		COMPLETE	COMPLETE
ECONOMICS	01/10/89			
PROJECT DRAFT	04/15/89	05/15/89		
P.O.	06/01/89	06/15/89		
BUILD TOOLING	07/01/89	11/30/89		
RESEARCH ACCEPTANCE	12/01/89			
TRP	12/01/89	12/30/89		

COMMENTS: COST REDUCTION ROI 40%