

PROJECT: M/700 CLASSIC - 300 WEATHERBY MAG.
ENGINEER: STAFFORD
DESCRIPTION: T&P AND FIRST PRODUCTION RUN OF THE 300 WEATHERBY MAG
UPDATED: 04/27/89

KEY EVENT	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
ORDER FOR M/700 MAG BARRELS	01/09/89	03/09/89		COMPLETE
CHAMBER	02/27/89	03/07/89		COMPLETE
TOOLING ALTERATIONS	02/27/89	03/17/89		FOUR TOOL DRAWINGS FROM TOOL DESIGN HAVE BEEN SENT TO JCS FOR APPROVAL
FINISH HEADING	03/02/89	03/10/89		COMPLETE
WAREHOUSE T&P AND PRODUCTION	03/08/89	03/18/89		COMPLETE
R&D TESTING	03/10/89	03/16/89		50 GUNS FOR R&D SAMPLE - COMPLETE, PRODUCTION RELEASED
ADDITIONAL CHAMBER TOOLING	03/15/89	05/15/89		ON ORDER FROM JCS

COMMENTS: The 300 Weatherby passed the R&D Test with no malfunctions. The Warehouse was released for shipment ON 03/17/89.

PROJECT: C/F LATHE #1
ENGINEER: STAFFORD
DESCRIPTION: PURCHASE AND INSTALL LATHE FOR C/F BARREL TURN BEFORE GFM
CAP: \$210,000 (111424)
OPER:\$ 15,000 (111425)
UPDATED: 04/27/89

KEY EVENT	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
INSTALL LATHE	12/20/88	01/6/89		COMPLETE
FACTORY MAN	01/09/89	01/13/89		COMPLETE
PILOTS FROM MONARCH	12/12/88	04/07/89		COMPLETED
STOCK INSERTS	12/21/88	01/12/89		COMPLETED - STOCKED IN STORES
STOCK BACK UP TOOLING	01/16/89	03/17/89		COMPLETED - STOCKED IN STORES
QUOTE PILOTS	01/23/89	01/31/89		COMPLETE
ORDER PILOTS	02/01/89	04/05/89		ON ORDER - PARTIAL HAS BEEN RECEIVED
SPARE PARTS	01/12/89	06/30/89		LIST GIVEN TO J. INSERRA TO STOCK IN STORES
FACE DRIVERS & CHUCK JAWS	12/15/88	04/14/89		FOR M/7400 & M/7600 BARRELS - FACE DRIVERS RECEIVED 4/21 & CHUCK JAWS TO BE SHIPPED 5/12

COMMENTS: KEY EVENTS ARE COMMON FOR C/F LATHE #1 & C/F LATHE #2