

PROJECT: NEW CASTING VENDOR

ENGINEER: MEAD

DESCRIPTION: DEVELOP NEW DIES FOR M/700 BDL TRIGGER GUARD AND FLOOR PLATE TO THE NEW CASTING DRAWINGS.

CAP:?

OPER:?

UPDATED: 05/16/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
QUOTE VENDOR	03/01/89	04/12/89		QUOTATIONS RECEIVED 05/15/89.
SUBMIT PROJECT	04/12/89	05/20/89	06/01/89	
WRITE PURCHASE ORDER	05/21/89	05/22/89	06/10/89	
BUILD TOOLING	04/15/89	08/25/89		
BUILD INSPECTION FIXTURES	04/31/89	08/25/89		
APPROVE TOOLING	08/28/89	09/01/89		
FIRST ARTICLE INSPECTION	09/11/89	10/05/89		
REVISE PROCESS RECORD	08/28/89	10/16/89		
MODIFY FIXTURES AS NEEDED	05/01/89	10/16/89		
PRODUCTION T & P	10/23/89	11/01/89		
PRODUCTION RELEASE	11/01/89	11/03/89		
CLOSE PROJECT	11/06/89	11/10/89		
CLAIM SAVINGS	11/10/89	11/16/89		

PROJECT: PNEUMATIC REPLACEMENT

ENGINEER: MEAD

DESCRIPTION: REPLACE THE OLD WORN OUT MACHINE WITH A NEW MACHINE.

CAP: \$37,000

OPER: \$ 4,000

UPDATED: 04/30/89

KEY EVENTS	SCHEDULED		ADJUSTED	STATUS
	START	COMPLT	COMPLT	
PURCHASE MACHINE	12/12/88	12/15/88		COMPLETE.
RUN MACHINE OFF	03/28/89	03/31/89	04/12/89	COMPLETE. MACHINE IS ON PLANT IN STORAGE.
INSTALL MACHINE	04/19/89	05/03/89	06/01/89	
WRITE PROCESS	04/19/89	04/22/89	06/10/89	AWAITING MILLWRIGHT SCHEDULING.
A-5 AUDIT	04/31/89	05/03/89	06/10/89	
RUN T & P	05/03/89	05/09/89	06/10/89	
PRODUCTION RELEASE	05/10/89	06/01/89	06/15/89	
CLOSE PROJECT	06/20/89	07/01/89		