

Model Shop Work Load As. of 6-24-74

<u>Work on Hand</u>	<u>DATE REQ.</u>	<u>EST. COMP.</u>	<u>DAYS BEHIND</u>
<u>1100</u> Barrel Assembly	7-1	6-27	
<u>3200 SGT</u> Rib Ramp	7-3	6-28	
Front Brazing Block	6-26	6-26	
<u>3200</u> *Tang Connecting Block	7-2	7-2	
Choke Adapter Blank	6-28	7-1	1
Top Lock Lever Screw	7-5	7-3	
4lb Vent Rib	7-1	7-3	2
Mono Block	7-1	7-1	
2lb Vent Ribs	7-9	7-9	
<u>1100X</u> Trigger Plate RET. PLUNG.	6-27	6-27	
Fore End Liner	6-24	6-27	4
Disc (R+L)	7-1	6-28	
Sear Spring	7-1	7-1	
Friction Ring	7-1	7-2	
Gas Cylinder	7-8	7-8	
Port Cover Cam An	7-1	7-3	
Feed Latch	7-1	7-2	
Feed Latch Spring	7-1	7-2	
Top Lock Lever Spring	7-3	6-28	
Top Lock Lever	7-3	7-2	
Shell cut off Latch	7-1	7-1	
Locator	6-25	7-1	4
Action Bars	6-24	7-2	6
Operating Handles	6-24	6-28	4
Trigger Plate	6-24	6-27	

* In process