
PROJECT: C/F SIGHT ALIGNMENT

ENGINEER: BARNES

DESCRIPTION: IMPROVE NEW GENERATION BARREL ASSEMBLY STRAIGHTNESS FOR SIGHT ALIGNMENT

CAP:

OPER:

UPDATED: 04/30/89

<u>KEY EVENTS</u>	<u>SCHEDULED</u>		<u>ADJUSTED</u>	<u>STATUS MOVE</u>
	<u>START</u>	<u>COMPLT</u>	<u>COMPLT</u>	
ROLLMARK		12/15/89		COMPLETE-ALSO ESTABLISHED CORRECT TABLE PRESSURE.
TDR GAGE CENTERLESS POLISH	02/20/89	04/20/89		
P.O. GREENARD PRESS		03/15/89		W.O. TO ASSEMBLE FIXTURE.
FLUX POT		03/01/89		INSTALLED
GAGE-BUILD		06/20/89		
CLAMP BRAZE FIXTURE	02/22/89	03/22/89		W.O. ISSUED
VENDOR AUTO STRAIGHT	02/24/89			COMPLETE
CAPABILITY STUDY	05/10/89	07/10/89		

PROJECT: XP-100 SEAR BLOCK TOOLING

ENGINEER: BARNES

DESCRIPTION: REPLACE VENDOR TOOLING.

CAP: \$7,000

OPER:

UPDATED: 04/30/89

<u>KEY EVENTS</u>	<u>SCHEDULED</u>		<u>ADJUSTED</u>	<u>STATUS</u>
	<u>START</u>	<u>COMPLT</u>	<u>COMPLT</u>	
QUOTE	03/15/89	04/01/89		COMPLETE
WRITE DRAFT	04/02/89	04/15/89		REWRITE DRAFT
TOOLING P.O.	04/16/89	05/15/89		
BUILD DIE	06/01/89	09/15/89		
VENDOR ACCEPTANCE	10/30/89	11/30/89		
