
PROJECT: REPLACEMENT DRILL PRESS FOR TRIGGER PLATE ASSEMBLY

ENGINEER: BARNES

DESCRIPTION: PURCHASE AND INSTALL EIGHT NEW DRILL HEADS.

CAP: \$28,000

OPER: \$ 4,000

UPDATED: 04/30/89

<u>KEY EVENTS</u>	<u>SCHEDULED</u>		<u>ADJUSTED</u>	<u>STATUS</u>
	<u>START</u>	<u>COMPLT</u>	<u>COMPLT</u>	
<u>QUOTE</u>	02/01/89	04/10/89		COMPLETE
<u>PROJECT DRAFT</u>	04/01/89	04/15/89		COMPLETE
<u>P.O.</u>	04/16/89	06/01/89		COMPLETE
<u>DELIVERY</u>	11/01/89	12/01/89		
<u>INSTALLATION</u>	12/02/89	12/30/89		

PROJECT: MIN M/7400 OPERATING HANDLE

ENGINEER: BARNES

DESCRIPTION: DEVELOP A MIN PART TO REPLACE THE CURRENT MACHINED PART AS A COST REDUCTION.

CAP: \$15,000

OPER:

UPDATED: 04/30/89

<u>KEY EVENTS</u>	<u>SCHEDULED</u>		<u>ADJUSTED</u>	<u>STATUS</u>
	<u>START</u>	<u>COMPLT</u>	<u>COMPLT</u>	
<u>QUOTE</u>	02/01/89			COMPLETE
<u>ECONOMICS</u>	01/10/89			COMPLETE
<u>PROJECT DRAFT</u>	04/15/89	05/15/89		
<u>P.O.</u>	06/01/89	06/15/89		
<u>BUILD TOOLING</u>	07/01/89	11/30/89		
<u>RESEARCH ACCEPTANCE</u>	12/01/89			
<u>T&P</u>	12/01/89	12/30/89		

COMMENTS: COST REDUCTION ROI 40%
