

PROJECT: M/700 HIL 300 SAVAGE - 1990 INTRODUCTION
 ENGINEER: RUD (STAFFORD)
 DESCRIPTION: ADDITION OF THE 300 SAVAGE CALIBER TO THE HIL LINE.

CAP:

OPER:

UPDATED: 07/31/90

KEY EVENTS	SCHEDULED		ACTUAL		STATUS
	START	COMPLT	START	COMPLT	
WRITE PROCESS RECORDS (RLS)	02/12/90	03/02/90	02/20/90	02/20/90	COMPLETED.
WRITE PROCESS RECORDS (R/P)	02/12/90	03/02/90	02/20/90	02/20/90	COMPLETED.
WRITE MRP STRUCTURES (RLS)	02/12/90	03/02/90	02/20/90	02/20/90	COMPLETED.
WRITE MRP STRUCTURES (R/P)	02/12/90	03/02/90	02/20/90	02/20/90	COMPLETED.
CONDUCT TRIAL AND PILOT	04/02/90	05/04/90	06/25/90	06/25/90	COMPLETED.
REVISE PROCESS RECORDS (RLS)	05/07/90	05/25/90			NOT NECESSARY.
REVISE PROCESS RECORDS (R/P)	05/07/90	05/25/90			NOT NECESSARY.
SAMPLE FOR RESEARCH TESTING	05/04/90	06/04/90	06/25/90	06/25/90	COMPLETED.
SELECT PRODUCTION SAMPLE	05/04/90	06/04/90	06/25/90	06/25/90	COMPLETED.
RELEASE TO PRODUCTION	06/04/90		07/10/90	07/10/90	COMPLETED.

COMMENTS: PROJECT IS COMPLETE AND THIS WILL BE THE LAST MONTH THIS PROJECT APPEARS IN MY MONTHLY REPORT.